

# MODULE ASSEMBLY FRAMEWORK


A BEST PRACTICE TOOL OF THE CONSTRUCTION OWNERS ASSOCIATION OF ALBERTA

CURT – Offsite Construction and Modularization Workshop – August 26, 2020



# INTRODUCTION

---



**VISION:** To make optimum use of the already strong Alberta fabrication capabilities to deliver globally competitive modules.

**GOAL:** Establish and implement an industry-accepted Modular Best Practice to improve total installed cost, scheduling, quality, transportation and safety



# MODULE ASSEMBLY FRAMEWORK

The Module Assembly Best Practices Sub-Committee has developed a “Principled base Framework” with the intent that it:

- provides guidance for proper planning and execution
- is adaptable and non-prescriptive
- is scalable to fit the needs of various project sizes
- allows contracting flexibility
- recognizes that organizations within the contracting supply chain have their own specific strengths, weaknesses and risk profiles
- put ownership at the front end with the decision maker, early involvement in planning



# PRINCIPLES VS BEST PRACTICES

What's the difference?

- **Principle:** “A fundamental truth; a comprehensive law or doctrine from which others are derived or on which others are founded; a governing law of conduct.”
- **Best Practice:** “Commercial or professional procedures that are accepted or prescribed as being correct or most effective.”



# MODULE ASSEMBLY FRAMEWORK

## Scalable for your project

- **Principle** (industry applicable):  
5.3 All required materials delivered to fabricator prior to start of fabrication
- **Best Practice** (project specific):  
Example:
  - Materials arriving from local suppliers are required to arrive a minimum of 7 days prior to the start of fabrication.
  - Materials arriving from international suppliers are required to arrive a minimum of 30 days prior to the start of fabrication.




# MODULE ASSEMBLY FRAMEWORK

---

1. Design
2. Procurement
3. Contracting
4. Work Packaging
5. Fabrication
6. Module Assembly
7. Lifting and Shipping Preparation
8. Transport and Receiving (Offload)
9. Module Installation Considerations
10. Completion



# FRAMEWORK FOR DESIGN







# FRAMEWORK FOR PROCUREMENT


---



- Establish clear responsibilities
- Potential savings through procurement planning
- Develop a procurement plan with stakeholders

# FRAMEWORK FOR PROCUREMENT

---



# FRAMEWORK FOR CONTRACTING


---

- Define sufficient time for the contract cycle
- Develop a contracting strategy
- Well defined scope of work
- Prepare a closeout plan




# FRAMEWORK FOR WORK PACKAGING

---

- 
- Work package scope review
  - Requirements are agreed by stakeholders in advance of module assembly
  - Work package sequencing
  - Minimize changes
  - Develop work package elements

# FRAMEWORK FOR WORK PACKAGING

---





# FRAMEWORK FOR FABRICATION

---



# FOCUS ON FABRICATION PRINCIPLES AND PRACTICES

---

- Engage fabricator at earliest stage of engineering design
- Complete IFC drawings required – module sequence
- All required materials delivered to fabricator prior to start of fabrication
- Fabrication to include all required components (i.e. supports for miscellaneous piping, electrical, etc.)
- Maximize pre-assembly for modular erection efficiency



# FRAMEWORK FOR MODULE ASSEMBLY

---



# FOCUS ON MODULE ASSEMBLY PRINCIPLES AND PRACTICES

---

- Issued for construction design models are available to module contractor
- Design is complete before assembly commences
- Module assembly contractor is engaged as a stakeholder in the engineering, procurement and construction schedule – integrated project schedule
- Module contractor utilizes work face planning and lean manufacturing principles
- QC/QA requirements are defined up front by stakeholders
- Materials are shipped on time
- Limit requirements for marshalling and handling
- Module yard infrastructure supports project goals



# FRAMEWORK FOR LIFTING AND SHIPPING PREPARATION

---





# FOCUS ON LIFTING AND SHIPPING PRINCIPLES AND PRACTICES

---

- Minimize the number of lift points and standardize bay spacing
- Modules with unequal lift lug elevations
- Lift lugs to fit the required shackle size
- Fundamental design considerations
- Shipping season
- Ensure adequate tie down provisions



# FRAMEWORK FOR TRANSPORTATION AND RECEIVING

---



# FOCUS ON TRANSPORTATION AND RECEIVING BEST PRACTICES

---

## Transport

- Integrated transport beam
- Build on shipping beams
- Self-load / offload versus hoisting
- Leave temp steel as permanent





# FOCUS ON TRANSPORTATION AND RECEIVING (OFFLOAD) BEST PRACTICES

---

## Receiving

- Straight to hook (just-in-time)
- On-site laydown area
- Straight to piles



# FRAMEWORK FOR MODULE INSTALLATION

---





## FOCUS ON MODULE INSTALLATION BEST PRACTICES

---

- Reduce work at heights
- Early involvement by module installer
- Bolted construction of interconnects
- Preassemble at site
- Include construction supports
- Plan for site conditions




# FRAMEWORK FOR COMPLETION

---



# FOCUS ON COMPLETION BEST PRACTICES

---

- 
- Define pre-commissioning / commissioning requirements
  - Define turnover requirements
  - Identify all temporary materials that must be removed at site
  - Remediation of deficiencies and scope transfer



# SUMMARY

**GOAL:** Establish and implement an industry accepted Modular Best Practice to improve total installed cost, scheduling, quality, transportation and safety

- Provided brief overview of modular best practice work to date
- **Prescriptive:** Needs to be tailored to your project
- **Modular Best Practice:** Part of project execution plan
- **COAA Committee:** Broad cross-section representing all aspects of the industry
- <https://www.coaa.ab.ca/library/module-assembly-best-practice/>

# QUESTIONS